

Questar Gas Company
333 South State Street
PO Box 45003
Salt Lake City, UT 84145-0003
Tel 801 324 5491 • Fax 801 324 5485
Barrie.McKay@Questar.com

Barrie L. McKay
Vice President Regulatory Affairs

November 6, 2014

Chris Parker Utah Division of Public Utilities Heber M. Wells Building, 4th Floor P. O. Box 146751 Salt Lake City, UT 84114-6751

Re: Replacement Infrastructure Annual Plan and Budget, Third Quarter Variance Report

Docket No. 13-057-18

Dear Mr. Parker:

Questar Gas Company (Questar Gas or the Company) respectfully submits this report and its accompanying exhibit to the Utah Division of Public Utilities (Division) in accordance with the Report and Order issued February 21, 2014 in Docket No. 13-057-05 (Order). In the Order, the Utah Public Service Commission (Commission) approved a Partial Settlement Stipulation (attached to the Order as Appendix A). Paragraph 22(C) of the Partial Settlement Stipulation indicates that the Company will file quarterly variance reports showing the actual expenditures in the infrastructure replacement program, as compared to the budget, and describing any material variances from the most current replacement schedule.

On November 15, 2013, Questar Gas submitted a Replacement Infrastructure Annual Plan and Budget in Docket No. 13-057-18 (2014 Budget) replacement plan to the Commission. The 2014 Budget included a budget for feeder line replacement projects during 2014. On April 23, 2014 a budget for Intermediate High Pressure (IHP) projects was submitted as part of the First Quarter Variance Report.

The attached Exhibit 1 provides budgeted amounts for IHP and high pressure (HP) projects to be replaced in 2014, as well as the status of each replacement project through the third quarter of 2014. Column A of Exhibit 1 shows the budget by project. Column B shows the costs incurred to date. Column C shows the remaining budget for 2014 for each of these projects.

The Company would also like to update the status of the Feeder Line 34 replacement project. Due to a delay in construction caused by a failed bore this project will not be completed in 2014. Remaining budget dollars associated with this project will be spent on the other replacement projects. The Company anticipates completing the rest of the Feeder Line 34 project in 2015 and will include anticipated budget numbers in the 2015 Annual Plan and Budget letter to be sent on November 15th, 2014.

Questar Gas will continue to provide quarterly feeder line progress updates on an ongoing basis. If you or your staff have additional questions concerning these reports, please contact me.

Sincerely,

Barrie L. McKay Vice President

Regulatory Affairs/Energy Efficiency

cc: Public Service Commission Office of Consumer Services

QGC Infrastructure Replacement Project Summary As of 9/30/2014

		Α	В	С
				(A - B)
		2014		Remaining
Project	147-744-14	Budget	Costs YTD 2014	Budget
High Pressure				
FL6 Total	1/	38,750,000	33,548,662	5,201,338
FL18 Total		2,000,000	1,527,895	472,105
FL34 Total		3,000,000	79 4, 509	2,205,491
FL36 Total		8,000,000	8,069,128	(69,128)
FL21-50 Total		250,000	489,688	(239,688)
FL24 Total	1/	0	5,354,608	(5,354,608)
Pre-engineering (Future Projects)				
FL14			152	
FL22			1,094	
FL11			20,777	
FL21			666,079	
FL13			(5,667)	
FL24			5,626	
Pre-engineering (Future Projects)		3,000,000	682,435	2,317,565
Total High Pressure		55,000,000	50,466,925	4,533,075
Intemediate High Pressures Salt Lake County Total		5,570,000	4,738,017	831,983
Davis County		930,000	634,351	295,649
Utah County Total		3,500,000	2,325,057	1,174,943
Total Intermediate High Pressure	-	10,000,000	7,697,424	2,302,576
Total Infrastructure Tracker	-	65,000,000	58,164,350	6,835,650
	High Pressure FL6 Total FL18 Total FL34 Total FL36 Total FL21-50 Total FL24 Total Pre-engineering (Future Projects) FL14 FL22 FL11 FL21 FL13 FL24 Pre-engineering (Future Projects) Total High Pressure Intemediate High Pressures Salt Lake County Total Davis County Utah County Total	High Pressure FL6 Total FL18 Total FL34 Total FL36 Total FL21-50 Total FL24 Total 7/ Pre-engineering (Future Projects) FL14 FL22 FL11 FL21 FL13 FL24 Pre-engineering (Future Projects) Total High Pressure Intemediate High Pressures Salt Lake County Total Davis County Utah County Total Total Intermediate High Pressure	Project Budget	Project 2014 Budget Costs YTD 2014 High Pressure FL6 Total 38,750,000 33,548,662 FL18 Total 2,000,000 1,527,895 FL34 Total 3,000,000 794,509 FL36 Total 8,000,000 8,069,128 FL21-50 Total 250,000 489,688 FL24 Total 1/ 0 5,354,608 Pre-engineering (Future Projects) 1 20,777 FL14 152 1,094 FL11 20,777 1521 666,079 FL24 5,626 1,626 Pre-engineering (Future Projects) 3,000,000 682,435 Total High Pressure 55,000,000 50,466,925 Intermediate High Pressures Salt Lake County Total 5,570,000 4,738,017 Davis County 930,000 634,351 Utah County Total 3,500,000 2,325,057 Total Intermediate High Pressure 10,000,000 7,697,424

A portion of Feeder Line 6 will be delayed because of difficulties securing the necessary right-of-way and permits. Resources made available (\$5.3 million) as a result of this delay will be redirected to the Feeder Line 24 project. The Company had previously planned to begin work on Feeder Line 24 in 2015 (Docket 13-057-18, Exhibit 5), but will begin the project this year. The Company anticipates spending \$5.3 million on Feeder Line 24 during 2014, which is related to approximately 3 miles of 12" pipe.